

**\* (REVISED 7/05/16)**



**PHASE**

**CAL. DAYS START DATE END DATE**

1	TAXIWAY B, D, & E	60	3/14/16	5/14/16	
2	TAXIWAY D, TAXILANES 15 & 16	20	4/22/16	5/14/16	(CONCURRENT WITH PHASE 1)
3	TAXIWAY B (A-B INTERSECTION)	5	5/16/16	5/20/16	
4	TAXIWAY D (A-D INTERSECTION)	5	5/23/16	5/27/16	
5	TAXILANE A & TAXIWAY E INTERSECTION	5	5/30/16	6/03/16	
	NEIGHBOR DAY		6/04/15		
6	TAXIWAY B & TAXIWAY E DEMO	5	6/06/16	6/10/16	
7	DEMOLITION OF BUILDING #31	12	4/11/16	4/22/16	(CONCURRENT WITH PHASES 1-6)
8	TAXILANES 1 & 2	27	6/13/16	7/09/16	
9	TAXILANES 3 (INCLUDES 3B, 3C, 3D)	22	7/11/16	8/02/16	
9 (A)	TAXILANE 3 (WITHIN TAXILANE A TOFA)	4	7/29/16	8/02/16	(CONCURRENT WITH PHASE 9)
10	TAXILANES 5, 6 & 11	21	* 8/08/16	8/28/16	
10 (A)	TAXILANE 5 & 11 (WITHIN TAXILANE A TOFA)	3	* 8/24/16	8/26/16	(CONCURRENT WITH PHASE 10)
11	TAXILANES 9 & 10	21	* 8/29/16	9/18/16	
12	TAXILANES 3A, 4, 7, 8 & PARKING AREA	21	* 9/19/16	10/09/16	
12 (A)	TAXILANE 4 (WITHIN TAXILANE A TOFA)	3	* 10/05/16	10/07/16	(CONCURRENT WITH PHASE 12)
13	PERMANENT PAVEMENT MARKINGS	4	* 10/10/16	10/13/16	
	<b>TOTAL</b>	<b>214</b>			



EXISTING ASPHALT, TO BE REMOVED

